

# AIA Document G701™ – 2017

## Change Order

<b>PROJECT:</b> <i>(Name and address)</i> Central Islip Union Free School District District-wide Implementation of Energy Conservation Measures Multiple Buildings & Sites Central Islip, New York 11722	<b>CONTRACT INFORMATION:</b> Contract For: Energy Performance Contract  Date: 09/23/2020	<b>CHANGE ORDER INFORMATION:</b> Change Order Number: 01  Date: 07/15/2021
<b>OWNER:</b> <i>(Name and address)</i> Central Islip Union Free School District 50 Wheeler Road Central Islip, New York 11722 Tele: (631) 348-5000 e-mails: mprovidente@centralislip.k12.ny.us	<b>ARCHITECT:</b> <i>(Name and address)</i> ECG Engineering P.C. ("ECG Engineering" or "ECG") 811 West Jericho Turnpike, Suite 202W Smithtown, New York 11787 Attn: Kendra McQuilton Tele: (631) 360-0006 e-mail: _kendra@ecgengineers.com	<b>CONTRACTOR:</b> <i>(Name and address)</i> Energy Systems Group, LLC 9877 Eastgate Court Newburgh, Indiana 47630 Tele: (812)492-3722 e-mail: dshell@energysystemsgroup.com

**THE CONTRACT IS CHANGED AS FOLLOWS:**

*(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)*




Remove ECM 10.0 Installation of Solar PV Ralph Reed Middle School in its entirety from the scope of work and energy savings guarantee. The Comprehensive Energy Audit Sections 3 through 6 and Appendices 1 through 5 dated March 1, 2020 shall be deleted and replaced with Sections 3 through 6 and Appendices 1 through 5 of the Revised Comprehensive Energy Audit attached as Exhibit 1 to this Change Order. References to the CEA or Comprehensive Energy Audit throughout the Contract Documents shall be read as referring to the Revised Comprehensive Energy Audit.

The original Contract Sum was	\$ 8,655,952.00
The net change by previously authorized Change Orders	\$ 0.00
The Contract Sum prior to this Change Order was	\$ 8,655,952.00
The Contract Sum will be decreased by this Change Order in the amount of	\$ 1,232,617.00
The new Contract Sum including this Change Order will be	\$ 7,423,335.00

The Contract Time will be unchanged by Zero (0) days.  
 The new date of Substantial Completion will be

**NOTE:** This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

**NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.**

ECG Engineering P.C. <b>ARCHITECT</b> <i>(Firm name)</i>  <b>SIGNATURE</b> David M. Newman, P.E., VP, Engineering <b>PRINTED NAME AND TITLE</b> 8/9/2021 <b>DATE</b>	Energy Systems Group, LLC <b>CONTRACTOR</b> <i>(Firm name)</i>  <b>SIGNATURE</b> Jarrett E. Simon, Vice President <b>PRINTED NAME AND TITLE</b> 7/27/2021   9:46 AM CDT <b>DATE</b>	Central Islip Union Free School District <b>OWNER</b> <i>(Firm name)</i>  <b>SIGNATURE</b> NORMAN A. WAGNER <b>PRINTED NAME AND TITLE</b> 8/9/2021 <b>DATE</b>
--	---	--